

# VICINITY MAP

SCALE: 1" = 2000'
COPYRIGHT ADC THE MAP PEOPLE
PERMITTED USE NO. 0830120

# LOTS 1A-R AND 1B-R 3 MILKSHAKE LANE

TAX MAP 51I, GRID 4, PARCEL 319
CITY OF ANNAPOLIS, MARYLAND
SIXTH DISTRICT, ANNE ARUNDEL COUNTY
ZONED R2

TOTAL SITE AREA = 4.35 ACRES
TOTAL FOREST AREA = 0 ACRES
TOTAL FLOODPLAIN AREA = 0 ACRES

# LEGEND

EXISTING TREE
WITH CRITICAL ROOT ZONE (CRZ)
TO REMAIN

EXISTING TREE TO BE REMOVED

EXISTING TREE TO BE REMOVED BY ARBORIST (SEE SPECIFICATIONS)


PROPOSED TREE PROTECTION FENCE (SEE DETAIL & SPECIFICATIONS)

PROPOSED LOD

PROPOSED ROOT AERATION MATTING
(SEE DETAIL & SPECIFICATIONS)

## GENERAL SEQUENCE OF CONSTRUCTION:

- 1. PRE-CONSTRUCTION MEETING SHALL BE HELD PRIOR TO COMMENCEMENT OF DEMOLITION/CONSTRUCTION ACTIVITY. CITY OF ANNAPOLIS DEPARTMENT OF NEIGHBORHOOD AND ENVIRONMENT, OWNER, DESIGN TEAM MEMBERS (PROJECT ARBORIST, LANDSCAPE ARCHITECT, ENGINEER AND ARCHITECT), CONTRACT ARBORIST, SITE AND LANDSCAPE CONTRACTORS SHALL ATTEND.
- 2. CONDUCT ROOT PRUNING AND INSTALL TREE PROTECTION FENCE.
- 3. INSTALL ROOT AERATION MATTING (RAM). INSTALL TEMPORARY FENCE AROUND RAM AREAS.
- 4. INSTALL TEMPORARY CONSTRUCTION ENTRANCE.
- 5. COORDINATE SILT FENCE INSTALLATION WITH ARBORIST AND ROOT PRUNING ACTIVITY TO MINIMIZE ROOT DISTURBANCE.
- 6. BEGIN REMOVAL OF UNDESIRABLE AND INVASIVE VEGETATION FROM WITHIN TREE PROTECTION AREAS.
- 7. INSTALL MULCH IN TREE PROTECTION AREAS.
- 8. BEGIN SOIL CARE TREATMENTS AND SCHEDULE OF TREE CONDITION
  INSPECTIONS. REPORTS OF ALL INSPECTIONS SHALL BE SUBMITTED TO THE CITY
- 9. CONTACT CITY OF ANNAPOLIS DEPARTMENT OF NEIGHBORHOOD AND ENVIRONMENT FOR INSPECTION OF TREE PROTECTION AND EROSION CONTROL MEASURES
- 10. BEGIN CLEARING AND GRADING UPON CITY APPROVAL.
- 8. BEGIN SCHEDULE OF CONSTRUCTION OVERSIGHT/MONITORING INSPECTIONS.
  REPORTS OF ALL INSPECTIONS SHALL BE SUBMITTED TO THE CITY AND OWNER.
- 9. TEMPORARY FENCE AROUND RAM MAY BE REMOVED IMMEDIATELY PRIOR TO GRADE FILL IN THOSE AREAS. CONSTRUCTION TRAFFIC IN THESE AREAS SHALL BE MINIMIZED.
- 10. MAINTAIN ALL TREE PROTECTION FENCE THROUGHOUT CONSTRUCTION. FENCE MAY BE REMOVED ONLY WITH CITY APPROVAL.



DRAWN: C.J.H. REV. NO.

DESIGN: C.J.H. 2

CHECKED: C.A.C.

BASED ON PLANS PROVIDED BY BAY ENGINEERING

BASED ON PLANS PROVIDED BY BAYY ENGINEED CML CH CONNENT AND REVISED CML CH



nd Development Solutions Bridge Ct, Suite 4, Crofton, MD 21 10.774.0024 • Fax 310.858.0184 National 877.818.7337

ESOURCE GROUP
Division of The Davey Tree Expert Company

RSHAKE LANE

PRIMROS 3 MILKSHAN CITY OF ANNAPOL

ELM STREET DEVELOPMENT

CALE 1" = 30'
ATE: 07/02/2013

No: LJ-101

- 1.1. ALL MEASURES WILL BE REVIEWED AFTER INSTALLATION AND APPROVED BY OWNER AND CITY OF
- SUBSTITUTIONS OR ALTERNATIVE METHODS OR MATERIALS SHALL BE REVIEWED AND APPROVED BY THE PROJECT ARBORIST AND *CITY OF ANNAPOLIS*.
- ALL TREE PROTECTION MEASURES MUST BE IN PLACE PRIOR TO COMMENCEMENT OF DEMOLITION, SITE CLEARING OR CONSTRUCTION AND MAINTAINED THROUGHOUT CONSTRUCTION. TREE PROTECTION MEASURES MAY ONLY BE REMOVED WITH CITY OF ANNAPOLIS APPROVAL.
- 1.4. REFER TO THE TREE PROTECTION ACTION KEY (TPAK) FOR SPECIFIC RECOMMENDATIONS FOR EACH

#### 2. <u>REMOVAL BY ARBORIST</u>

- TREES DESIGNATED AS "REMOVAL BY ARBORIST" SHALL BE REMOVED BY A QUALIFIED ARBORIST "BY HAND", TO MINIMIZE POTENTIAL FOR DAMAGE TO REMAINING TREES AND ROOTS.
- 2.2. CREWS SHALL BE DIRECTLY SUPERVISED BY A CERTIFIED ARBORIST.
- 2.3. TRUCKS AND MECHANIZED EQUIPMENT SHALL NOT ENTER THE FENCED TREE PROTECTION AREAS.
- STUMPS SHALL BE LEFT IN PLACE OR GROUND OUT AT THE OWNERS DISCRETION. STUMPS IN TURF/LANDSCAPE AREAS OR WITHIN ROOT AERATION MATTING AREAS SHALL BE GROUND.
- 2.5. STUMP GRINDING SHALL BE WITH SMALL MACHINES SPECIFICALLY DESIGNED FOR THAT PURPOSE. NO STUMPS SHALL BE EXCAVATED EXCEPT AS DESCRIBED HEREIN. STUMPS SHALL BE GROUND NOT MORE THAN 8" BELOW GRADE AND CARE MUST BE TAKEN TO MINIMIZE DAMAGE TO ROOTS OF RETAINED TREES.

#### 3. TREE PROTECTION FENCE

- 3.1. TYPICALLY, INSTALL AFTER ROOT PRUNING AND PRIOR TO CLEARING & GRADING.
- 3.2. FENCE SHALL BE ONE OF THE FOLLOWING: (SEE DETAIL)
- 3.2.1. 6' HIGH CHAIN LINK FENCE FABRIC MOUNTED ON 8', 1.5"Ø GALVANIZED STEEL PIPE LINE POSTS. CORNER POSTS SHALL BE 2"Ø. FENCE SHALL BE ATTACHED TO POSTS USING ALUMINUM TIES. PLASTIC "ZIP" TIES SHALL NOT BE USED.
- SUPER SILT FENCE INSTALLED PER LOCAL AND STATE EROSION AND SEDIMENT CONTROL REQUIREMENTS AND SIGNED AS TREE PROTECTION.
- 3.3. TREE PROTECTION AREA SIGNS SHALL BE AFFIXED TO ALL TREE PROTECTION FENCE AT 30' SPACING AVERAGE. SIGNS SHALL BE BILINGUAL (ENGLISH AND SPANISH). SIGNS SHALL NOT BE AFFIXED DIRECTLY TO TREES.
- 3.4. SILT FENCE SHALL BE COORDINATED FOR INSTALLATION TO ENHANCE PROTECTION AND AVOID UNNECESSARY ROOT CUTS BY SILT FENCE INSTALLATION.
- 3.5. FILTER LOGS SHALL BE USED ALONG TREE PROTECTION AREAS IN ADDITION TO CHAIN LINK FENCE. FENCE MAY BE REMOVED ONLY AFTER ALL CONSTRUCTION AND FINAL LANDSCAPING IS COMPLETE
- AND WITH CITY OF ANNAPOLIS APPROVAL.
- 4. TEMPORARY TREE PROTECTION FENCE 4.1. INTENDED TO PROTECT SENSITIVE AREAS DURING PORTIONS OF CONSTRUCTION. SPECIFICALLY, AREAS OF RAM SHALL BE PROTECTED WITH TEMPORARY FENCE UNTIL FILL MATERIAL IS PLACED TO AVOID UNNECESSARY ROOT IMPACTS.
- 4.2. FENCE SHALL BE 4' HIGH, 14 GAUGE WELDED WIRE FENCE INSTALLED AS ABOVE (SEE DETAIL) OR APPROVED ALTERNATIVE.
- 4.3. TEMPORARY FENCE SHALL BE REMOVED ONLY WITH ARBORIST APPROVAL

- 5.1. THE EXACT LOCATION AND DEPTH WILL BE DETERMINED DURING THE PRE-CONSTRUCTION MEETING. SPECIFIC EQUIPMENT & METHODS WILL BE DETERMINED BY CITY OF ANNAPOLIS BASED UPON DEPTH & TREE IMPACT. (SEE DETAIL)
- 5.2. HAND PRUNE ROOTS OVER 1.5" DIAMETER WITHIN CRZS OF SIGNIFICANT TREES. STEEP SLOPES, DEEP EXCAVATIONS AND PAVEMENT/CURB REMOVAL WILL BE REVIEWED WHEN OPEN FOR HAND ROOT PRUNING DURING CONSTRUCTION.
- 5.3. COORDINATE WITH SILT FENCE INSTALLATION TO MINIMIZE UNNECESSARY ROOT DAMAGE
- 5.4. ROOT PRUNING SHALL BE PERFORMED BY A CERTIFIED ARBORIST.

## 6. <u>WOOD CHIP MULCH</u>

- 6.1. INSTALL MULCH BED RINGS FOR DESIGNATED SIGNIFICANT TREES OR PROVIDE CONTINUOUS MULCH STRIP 10' TO 15' WIDE ALONG LOD WITHIN PRESERVED CRZ AREAS.
- MULCH SHALL BE INSTALLED TO A DEPTH OF 4".
- 6.3. MULCH SHALL BE DOUBLE GROUND SHREDDED HARDWOOD, AGED FOR AT LEAST 6 MONTHS FROM AN APPROVED SOURCE, INSUFFICIENTLY OR IMPROPERLY AGED MULCH CONTAINING HIGH BACTERIAL COUNTS OR HIGH LEVELS OF BARK OR OTHER MATERIALS RESISTANT TO DECOMPOSITION SHALL NOT BE USED. MULCH SHALL NOT CONTACT TRUNK OF TREES.
- 6.4. EDGING IS NEITHER NECESSARY NOR DESIRABLE FOR THIS OPERATION.

# 7. CONSTRUCTION MONITORING/INSPECTIONS

- 7.1. A CERTIFIED ARBORIST SHALL MAKE REGULAR MONTHLY INSPECTIONS DURING ACTIVE CONSTRUCTION AND DEMOLITION AND PROVIDE REPORTS TO THE OWNER AND CITY OF ANNAPOLIS. REPORTS SHALL DOCUMENT CONDITION OF TREE PROTECTION DEVICES AND PROVIDE RECOMMENDATIONS FOR MAINTENANCE AND/OR ADDITIONAL CARE.
- 8. MISCELLANEOUS TREE PROTECTION REQUIREMENTS
- 8.1. NO TOXIC MATERIALS SHALL BE STORED WITHIN 100' OF TREE PROTECTION AREAS.
- 8.2. ALL WORK IN OR NEAR TREE PROTECTION AREAS SHALL BE PERFORMED IN A MANNER TO MINIMIZE
- DAMAGE TO TREES, SHRUBS, GROUND COVER, SOIL AND ROOT SYSTEMS. 8.3. MECHANIZED EQUIPMENT SHALL NOT BE PERMITTED TO ENTER ANY TREE PROTECTION AREAS.
- 9. CANOPY PRUNING & SUPPORT CABLES
- 9.1. CANOPY PRUNING SHALL BE CLEANING PRUNING AND/OR RESTORATION PRUNING AND SHALL BE IN CONFORMANCE WITH CURRENT ANSI A300 STANDARDS AND ISA BEST MANAGEMENT PRACTICES.

9.2. PRUNING SHALL REMOVE ONLY DEAD, DYING, DAMAGED OR BROKEN BRANCHES GREATER THAN 1" IN

- DIAMETER. PRUNING OF SMALL TREES MAY INCLUDE REMOVAL OF LIMBS TO IMPROVE STRUCTURE.
- 9.3. FOLIAGE REMOVAL SHALL NOT BE MORE THAN 25% OF THE TOTAL LIVE CANOPY VOLUME OF ANY TREE IN ANY ONE SEASON. PRUNING SHALL NOT REMOVE INTERIOR BRANCHING EXCEPT AS OTHERWISE STATED.
- 9.4. PRUNING FOR SPECIFIC CLEARANCE (FOR CONSTRUCTION ACCESS OR PROPOSED IMPROVEMENTS) SHALL BE REVIEWED AND APPROVED BY THE OWNER AND CITY OF ANNAPOLIS.
- 9.5. SUPPORT CABLES SHALL BE INSTALLED IN CONFORMANCE WITH CURRENT ANSI A300 STANDARDS

#### AND ISA BEST MANAGEMENT PRACTICES. 10. CONSTRUCTION STRATEGIES FOR TREE PROTECTION

- 10.1, PROPOSED LANDSCAPE PLANTINGS OUTSIDE THE LOD SHALL BE INSTALLED BY HAND, MECHANIZED EQUIPMENT SHALL NOT BE USED OUTSIDE THE LOD OR OFF OF EXISTING PAVED AREAS TO EXCAVATE FOR PLANTINGS OR FOR STAGING PLANT MATERIAL
- 10.2. COORDINATE PLANTING LOCATIONS WITHIN CRZS WITH THE CONTRACT ARBORIST TO AVOID UNNECESSARY ROOT DAMAGE. PLANTING PITS WITHIN CRZS SHOULD BE DUG BY HAND. ROOTS GREATER THAN 1.5" SHOULD NOT BE CUT.

## 11. ROOT PROTECTION MATTING

- 11.1. TEMPORARY MATTING TO PROTECT EXISTING ROOTS AND SOILS FROM PROPOSED SHORT TERM CONSTRUCTION TRAFFIC IMPACTS.
- 11.2. TO PREPARE SITE, REMOVE ANY DEBRIS BY HAND AND SPREAD AN EVEN LAYER OF WOOD CHIP MULCH 8-12" THICK OVER THE ENTIRE AREA TO RECEIVE MATTING.
- 11.3. MATTING SHALL BE INSTALLED IN A SINGLE LAYER ON MULCH.
- 11.4. TOPSOIL SHALL NOT BE DISTURBED OR REMOVED. NO GRUBBING, GRADING, EXCAVATION OR EQUIPMENT TRAFFIC SHALL BE ALLOWED IN THE AREA TO RECEIVE RPM. EQUIPMENT MAY TRAVEL ON RPM AFTER IT IS INSTALLED, BUT SHOULD BE MINIMIZED. TRACKED EQUIPMENT SHOULD NOT TURN ON RPM TO AVOID DAMAGE.
- 11.5. MATTING MATERIAL SHALL BE TENSAR ROADRAIN T-5 OR APPROVED EQUIVALENT.
- 11.6. RPM SHALL BE INSTALLED BY A CERTIFIED ARBORIST.
- 11.7. RPM SHALL NOT BE REMOVED BY SITE CONTRACTORS.
- 12. ROOT AERATION MATTING
- 12.1. PERMANENT MATTING TO PROTECT EXISTING ROOTS AND SOILS FROM PROPOSED GRADE FILLS AND

### STRUCTURES.

- 12.2. INSTALL A SINGLE LAYER OF MATTING ON EXISTING, UNDISTURBED GRADE. REMOVE DEBRIS BY HAND.
- 12.3. TEMPORARY FENCING MUST BE INSTALLED IN THE AREAS TO RECEIVE RAM IF FILL IS NOT TO BE PLACED IMMEDIATELY AT THE BEGINNING OF CONSTRUCTION.
- 12.4. TOPSOIL SHALL NOT BE DISTURBED OR REMOVED. NO GRUBBING, GRADING, EXCAVATION OR EQUIPMENT TRAFFIC SHALL BE ALLOWED IN THE AREA TO RECEIVE RAM. EQUIPMENT MAY TRAVEL ON RAM AFTER IT IS INSTALLED AND FILL MATERIAL PLACED, BUT SHOULD BE MINIMIZED.
- 12.5. MATTING MATERIAL SHALL BE TENSAR ROADRAIN T-5 OR APPROVED EQUIVALENT
- 12.6. RAM SHALL BE INSTALLED BY A CERTIFIED ARBORIST.
- 12.7. RAM IS PERMANENT AND SHALL NOT BE REMOVED BY SITE CONTRACTORS. FILL MATERIAL SHALL BE PLACED DIRECTLY ON RAM.
- 12.8. FILTER FABRIC (SILT FENCE FABRIC) SHALL BE INSTALLED IN 2 LAYERS AS SHOWN IN THE DETAIL (NOT TRENCHED) TO PROTECT THE RAM CORE FROM CONTAMINATION. INSTALLATION OF SILT FENCE FOR EROSION CONTROL SHALL BE COORDINATED WITH THE ARBORIST AND MUST BE PERFORMED BY THE ARBORIST TO PREVENT DAMAGE TO TREE ROOTS FROM TRENCHING OPERATIONS. EROSION CONTROL SOCKS MAY BE USED IN LIEU OF SILT FABRIC.

#### 13. SOIL CARE/ FERTILIZATION

- 13.1. INITIAL SOIL TESTING WITHIN TREE PROTECTION AREAS IS REQUIRED, CONDUCT INDIVIDUAL SOIL TESTS FOR SEPARATE TREE PROTECTION AREAS (SMALL ADJACENT AREAS MAY BE TESTED TOGETHER). SOIL TEST SHALL BE A REPRESENTATIVE SAMPLE FROM EACH AREA.
- 13.2. TREATMENTS TO THE TREE PROTECTION AREAS FOR SPECIFIED TREES (SEE TPAK) SHALL BE BASED ON THE RESULTS OF THE SOIL ANALYSIS. FERTILIZATION SHALL BE CONSISTENT WITH THE RECOMMENDATIONS OF THE ANSI A-300 (PART 2) TREE, SHRUB, AND OTHER WOODY PLANT MAINTENANCE - STANDARD PRACTICES (FERTILIZATION) 2004.
- 13.3. APPLICATION RATES SHALL NOT EXCEED A RATE OF 1 POUND OF ACTUAL NITROGEN PER 1,000 SQUARE FEET ANNUALLY. FERTILIZER USED SHOULD INCLUDE HUMIC ACIDS, SOLUBLE SEAWEED EXTRACTS AND SOIL BIOLOGICAL INOCULANTS.

#### 14. TREE CONDITION MONITORING INSPECTIONS

- 14.1. CONTRACT ARBORIST SHALL PROVIDE MONITORING OF THE CONDITION OF RETAINED TREES IN TREE PROTECTION AREAS, AND TREATMENT OF DETRIMENTAL CONDITIONS (INSECTS, DISEASES, NUTRIENT DEFICIENCIES, SOIL MOISTURE, ETC.), AS THEY OCCUR, OR AS APPROPRIATE FOR EFFECTIVE MANAGEMENT
- 14.2. INSPECTIONS SHALL BE PERFORMED AT LEAST MONTHLY DURING THE GROWING SEASON, BEGINNING PRIOR TO CONSTRUCTION AND CONTINUING THROUGHOUT CONSTRUCTION AND FOR AT LEAST ONE YEAR SUBSEQUENT TO COMPLETION OF CONSTRUCTION ACTIVITIES.
- 14.3. A WRITTEN SUMMARY REPORT INCLUDING SPECIFIC TREATMENTS MADE AND RECOMMENDATIONS FOR ADDITIONAL TREATMENTS SHALL BE PROVIDED TO THE OWNER AND PROJECT ARBORIST SUBSEQUENT TO EACH INSPECTION.
- 14.4. REPORTS SHALL ALSO BE PROVIDED TO THE CITY ENVIRONMENTALIST.

#### 15. TREE GROWTH REGULATOR (TGR)

- 15.1. PACLOBUTRAZOL SOIL APPLIED TREE GROWTH REGULATOR (CAMBISTAT<sup>®</sup> OR EQUIVALENT) SHALL BE APPLIED TO INDICATED TREES. APPLICATIONS SHALL FOLLOW MANUFACTURER'S LABEL AND APPLICABLE LAWS.
- 15.2. TGR REDUCES CANOPY GROWTH WHICH CAN INCREASE FIBROUS ROOT SYSTEM GROWTH OVER 2-3 YEARS. THIS CAN INCREASE TOLERANCE TO DROUGHT STRESS AND IMPROVE ABSORPTION OF NUTRIENTS AND MOISTURE DURING THE STRESS RECOVERY PERIOD.

### 16. INVASIVE SPECIES CONTROL/HUMAN HEALTH RISK MANAGEMENT

- 16.1. A CERTIFIED ARBORIST SHALL INSPECT TREE PROTECTION AREAS FOR INVASIVE AND/OR EXOTIC PLANT SPECIES. FINDINGS SHALL BE DOCUMENTED AND SUBMITTED TO OWNER.
- 16.2. ANY INVASIVE SPECIES FOUND SHALL BE REMOVED/TREATED BY THE CONTRACT ARBORIST TO MINIMIZE THE SPREAD OF NON-DESIREABLE SPECIES, TREATMENTS AND REMOVAL METHODS SHALL CONFORM TO LOCAL, STATE AND FEDERAL REGULATIONS AND ACCEPTED INDUSTRY STANDARDS. REFER TO ISA BEST MANAGEMENT PRACTICES. A TREATMENT PLAN SHALL BE DEVELOPED AND SUBMITTED TO OWNER AND CITY OF ANNAPOLIS.
- 16.3. INVASIVE VINES SHALL BE HAND CUT AWAY FROM ALL RETAINED TREES.
- 16.4. OWNER SHALL REMOVE FROM TREE PROTECTION AREAS, ALL DEBRIS THAT MAY POSE A HUMAN HEALTH RISK (SUCH AS METAL, WIRE OR GLASS). ANY OTHER CONDITION FOUND TO BE A POTENTIAL RISK SHALL BE REPORTED TO THE OWNER FOR FURTHER MANAGEMENT.

## <u>ADDITIONAL NOTES:</u>

- 1. TREE LOCATIONS MAY BE APPROXIMATE. OWNER AND CONTRACT ARBORIST SHALL VERIFY ALL TREE LOCATIONS AND CONDITIONS PRIOR TO CONSTRUCTION AND/OR TREATMENT OR REMOVAL.
- 2. THE INSPECTION OF THESE TREES CONSISTED SOLELY OF A VISUAL INSPECTION FROM THE GROUND. WHILE MORE THOROUGH TECHNIQUES ARE AVAILABLE FOR INSPECTION AND EVALUATION, THEY WERE NEITHER REQUESTED NOR CONSIDERED NECESSARY OR APPROPRIATE AT THIS TIME.
- 3. TREES RATED "POOR" OR "DEAD" THAT ARE NOT RECOMMENDED FOR REMOVAL DUE TO CONSTRUCTION IMPACT MAY WARRANT FURTHER EVALUATION AND/OR TREATMENT OR

# <u>Definitions</u>

- <u>Certified Arborist:</u> Credential of an individual arborist issued and administered by the International Society of Arboriculture. This credential must be current and valid to qualify to use the copyrighted designation of "Certified Arborist". Refer to www.isa-arbor.com for additional information.
- <u>Project Arborist:</u> Arboricultural firm contracted to provide site investigation and documentation (tree inventories, assessments, forest stand delineations, etc.) and develop tree preservation plans, methods, details and specifications in collaboration with the project design team.
- <u>Contract Arborist:</u> Arboricultural firm contracted to implement the approved tree preservation plans on site. All crews conducting arboricultural operations on site shall consist of at least one Certified Arborist who directly oversees all work by that crew. Arboricultural operations include, but are not limited to, pruning, tree protection device installation and maintenance (fence, matting, etc.), root pruning, air tool root excavation/exploration, soil care activities, soil testing, mulch application, tree inspections, pesticide/chemical applications and tree removal.

# Forest Conservation Manual Preliminary Forest Conservation Worksheet

State of Maryland


Primrose Hill 7/1/13

	Net Tract Area		<b>ENTIRE PROPERTY</b>
Α	Gross Tract Area	A =	4.3
В	Deductions (Critical Area, area restricted by local ordinance or program): floodplain	B =	0.0
С	Net Tract Area (C = A - B)	C=	4.3
····	Land Use Category		High Density
	Afforestation Factor (F <sub>afforest</sub> )		15.009
	Conservation Factor (F <sub>conservation</sub> )	- Constant	20.00%
D	Afforestation Threshold (Net Tract Area x F <sub>afforest</sub> )	D =	0.6
	<u> 1</u>		<del> </del>
Ε	Conservation Threshold (Net Tract Area x F <sub>conservation</sub> )	E =	0.8
	Existing Forest Cover	_	
F	Existing Forest Cover within the Net Tract Area	F=	0.0
G	Area of Forest Above Conservation Threshold	G =	0.0
	If existing forest cover (F) > conservation threshold (E),		
	then G = existing forest cover (F) - conservation threshold (E); otherwise G = 0.		
	Durch Store Doint	-	
	Break Even Point	11	FALOR
Н	Break Even (Amount of Forest that must be retained so that no mitigation is required)	H =	FALSE
	(1) If the area of forest above the conservation threshold (G) is greater than zero, then		
	H = (0.2  x the area of forest above conservation threshold (G)) + Conservation threshold (E)		
1	(2) If the area of forest above the conservation threshold (G) = 0, then H = ex. Forest Cover (F) Forest clearing permitted without mitigation (I = existing forest cover (F) - break even point (H))	1=	0.0
	orest dearing permitted without mitigation (i ~ existing lorest cover (F) - break even point (H))		0.0
	Proposed Forest Clearing		
J	Total area of forest to be cleared	J =	0.0
	Clearing above conservation threshold		0.0
	Clearing below conservation threshold		0.0
K	Total area of forest remaining (K = existing forest cover (F) - forest to be cleared (J))	K=	0.0
	Note: If forest to remain (K) is greater than or equal to break even point (H), then no planting is	-	
	required; otherwise, compute the planting requirement below ( L, M, N, P, Q and R).		
	Planting Requirements		
L	Reforestation for clearing above the conservation threshold	L =	0.0
	(1) If the total area of forest to be retained (K) ≥ conservation threshold (E), then	_	
	L = the area of forest to be cleared (J) x 0.25; or		
	(2) If the forest to be retained (K) < conservation threshold (E), then		
	L = the area of forest above conservation threshold (G) x 0.25		
M	Reforestation for clearing below the conservation threshold ,	M =	0,0
	(1) If existing forest cover (F) > conservation threshold (E) and forest to be retained (K) <	100	
	conservation threshold (E), then M = 2.0 x (E - K)		
	(2) If the existing forest (F) $\leq$ conservation threshold (E), then M = 2.0 x forest to be cleared (J)		
N	Credit for retention above the conservation threshold	N =	0.0
	If the area of the forest to be retained (K) > conservation threshold (E), then N = K - E		
<u>P</u>	Total reforestation required (P = L + M - N)	P =	0.00
Q	Total afforestation required	Q =	0.60
	(1) If existing forest cover (F) < afforestation threshold (D), then		
53	Q = the afforestation threshold (D) - the existing forest cover (F)	R=	2.0
R	Total planting requirement (R = P + Q)	155	0.6

# TREE PROTECTION ACTION KEY (TPAK)

***************************************	DBH			T			E	SCRZ	CRZ	•		F	Recoi	nmer	ided F	rese	rvati	ion M	feasi	ures	-			
Tree #	(Diameter at 4.5 feet above grade)	Common Name	Botanical Name	Age Estimate	Condition Rating %	Condition Rating	Approx Canopy Radius (F	Structural Critical Root Zone Radius (feet)	Critical Root Zone Radius in Ft (1.5 ft radius/in DBH)	Removal	Removal By Arborist	Root Prune	Tree Protection Fence  Mulch  Year 1 Soil Care  Year 3-5 Soil Care  Year 3-5 Soil Care  Tree Growth Regulator  Canopy Prune  Canopy Prune  Canopy Prune  Saturation Matting  The Growth Regulator  Tree Growth Regulator  Tree Growth Regulator  Tree Growth Regulator  Tree Growth Regulator  Application Oversight/Monitoring  The Growth Regulator  Tree Growth Regulator  Application Oversight/Monitoring  Tree Growth Regulator  Tree Growth R		Additional Notes	Condition Notes								
2		beech, European	Fagus sylvatica	111	63	Fair	45	12	78	***************************************		X	<b>x</b>   <b>x</b>	X	X	x >	<b>X</b> X	X			X	RESTORATION PRUNE	Damaged, rotting trunk; copper cultivar, significant upper crown decline in 1 half, needs restoration prune, air layered limb, large trunk decay on declining side, english ivy at base, frass,	Large DW (3"+), Trunk Decay, Broken Limbs, Mechanical Damage,
3	42	pecan	Carya illinoinensis	105	67	Fair	40	11	63	3		X X	K X	X	Х	X >	( X		Х		Х		large broken leader (14")	Large DW (3"+), Broken Limbs, Vines,
4	36	pecan	Carya illinoinensis	90	53	Fair	28	10	54	1		x x	x x	X	х	x >	Χ	X	Х			INSPECT CAVITY	Trunk cavity at base, further inspection required	One Sided, Trunk Decay, Basal Decay,
10	22	elm, spp.	Ulmus spp.	50	59	Fair	28	9	33	X													Some crown dieback; 23, 8, crown decline\thin crown,	Large DW (3"+), Vines,
13	28	maple, red	Acer rubrum	78	63	Fair	27	10	42	X											and the second second		Some vine cover (English ivy)	Large DW (3"+), Broken Limbs, Weak Union, Vines,
18	<del> </del>	pine, eastern white		63		Fair	21		<del></del>	- <del></del> -		x >					X		х		х		poor vigor, thin crown	Large DW (3"+), Broken Limbs, Stressed, Vines,
19	29	oak, willow	Quercus phellos	62	70	Good	34	10	44	<u> </u>		X )	( ) X	X			X		X	41	Х			Full Crown, Large DW (3"+), Vines,
20	<del>}</del>	<u> </u>	Acer rubrum	58	.1	Poor	25		<del></del>		х			was							***************************************		Broken leader	Broken Limbs, Weak Union, Serious Decline,
25	<del></del>	<u> </u>	Quercus palustris		<del></del>	Good	30	<del></del>	4			X )					X		X		X	······································		Large DW (3"+), Weak Union, Vines,
28		oak, willow	Quercus phellos	57	<u> </u>	Good	30			<del></del>	<b>  </b>	X )					X		X		X	<del></del>	Some vine cover (English ivy)	One Sided, Vines,
29	31	oak, willow	Quercus phelios	66	70	Good	30	10	47	<u></u>		X >	X	X	X		X		X		X		Vine cover (English ivy) & broken limbs	One Sided, Large DW (3"+), Vines,
43		pecan	Carya illinoinensis	88	<del> </del>	Fair	40		+			x >			1		X		X					One Sided, Weak Union, Vines,
44		pecan	Carya illinoinensis	1	1 .	Good	22					X X					X		X	<del>-1</del>				One Sided, Suppressed,
45	38	pecan	Carya illinoinensis	95	72	Good	38	11	57	'		x >	<b>(</b>   X	X	X		X		X					Full Crown, Vines,
46		<del></del>	Carya illinoinensis			Fair	25		· · · · · · · · · · · · · · · · · · ·	}		x >	< x	X	x	x >	( x		x				Lightning strike; broken limbs	One Sided, Broken Limbs, Vines, Mechanical Damage,
50	25	locust, black	Robinia pseudoacacia	66	44	Poor	20	10	38	X													Severe crown dieback, broken limbs	Weak Union, Serious Decline,
56	<del></del>	<del></del>	Acer negundo	79	ŧ.	Poor	35	11	68	X		A THE WATER CONTRACTOR OF THE PARTY OF THE P		PANAMANANANANANANANANANANANANANANANANANA	***************************************	and the state of t			- Average de l'extra d				Trunk cavity/ large decay area, crown dieback, vine cover	Trunk Decay, Branch Decay, Stressed, Vines,
59	<del></del>	<del></del>	Ulmus americana		<del></del>	Good	33		<del></del>			X X	( X	X	X	XX	( X	X	X	Х	X			Full Crown, Vines,
63	34	pecan	Carya illinoinensis	85	70	Good	34	10	51	X							- Landerson							Trunk Decay, Broken Limbs, Vines,
92			Prunus serotina			Poor	40		<del></del>	X			elected and distributed with the linearity of defens			o'estro-denimetro-tectoristic de la constitución de			**************************************		erienischen im der eine des eines		Twin with weak crotch, crown dieback, heavy vine cover, broken limbs	Large DW (3"+), Vines,
94	28	cherry, black	Prunus serotina	70	56	Fair	25	10	42	X			***************************************										Leaning, vine cover (English ivy)	Vines, Overhead Utility,
112	28	cherry, black	Prunus serotina	70	48	Poor	20	10	42	X			***************************************		***************************************	***************************************					-		Leaning, crown dieback, broken limbs	Large DW (3"+), Root Damage/Decay, Vines, Overhead Utility, Excessive Lean,
118	24	maple, red	Acer rubrum	67	56	Fair	18	10	36	X			Pro-Branchistan Antonion	de describer of a continue of		enderstandstands and the second							Vine cover (English ivy)	Large DW (3"+), Trunk Decay, Vines, Overhead Utility,

DRAWN: C.J.H. | REV. NO. DESIGN: C.J.H. CHECKED: C.A.C. BASED ON PLANS PROVIDED B BAY ENGINEERING





S 0 RIMR

Ω.

1'' = 30'

07/02/2013

1. TREE PROTECTION FENCE SHALL BE INSTALLED PRIOR TO ANY SITE WORK, CLEARING OR

POSTED WITH TREE PROTECTION SIGNS.

3. TREE PROTECTION FENCE SHALL BE MAINTAINED THROUGHOUT CONSTRUCTION. REMOVE

CHAIN LINK TREE PROTECTION FENCE (TYPICAL)


TREE PROTECTION FENCE ROOT PRUNE ON (SEE DETAIL) TREE SIDE OF -FENCE TO FOLLOW **FENCE** LIMIT OF - DISTURBANCE (LOD) TREE PROTECTION UNLESS OTHERWISÉ NOTED - 6" MAX. WIDTH ROOT PRUNING TRENCH -

1. TREE PROTECTION AREA WILL BE DETERMINED AS PART OF THE PLAN REVIEW PROCESS. EXACT LOCATION, DEPTH AND METHODS OF ROOT PRUNING TO BE DETERMINED IN THE FIELD BY PROJECT

2. EXACT LOCATION OF TREE PROTECTION AREAS SHALL BE STAKED OR FLAGGED PRIOR TO TRENCHING. 3. TRENCH SHOULD BE BACKFILLED IMMEDIATELY OR INCORPORATED WITH SILT FENCE INSTALLATION,

4. ROOTS SHOULD BE SEVERED BY TRENCHER, VIBRATORY PLOW OR APPROVED EQUIVALENT. ROOTS OVER 1.5" DIAMETER SHOULD BE CLEANLY CUT BY HAND. ROOT PRUNING ADJACENT TO SPECIMEN TREES MAY REQUIRE SOIL REMOVAL BY SUPERSONIC AIR TOOL TO MINIMIZE TREE AND ROOT IMPACTS.

ROOT PRUNING (TYPICAL)



1. MATTING MATERIAL SHALL BE DOUBLE SIDED GEOCOMPOSITE, GEONET CORE WITH NON-WOVEN COVERING (SUCH AS TENSAR ROADRAIN T-5) OR APPROVED EQUIVALENT.

3. RAM SHALL BE INSTALLED BY A CERTIFIED ARBORIST EXPERIENCED WITH THESE SYSTEMS. 4. PROPOSED RAM IN STRUCTURAL SITUATIONS SHALL BE REVIEWED AND APPROVED BY THE PROJECT CIVIL ENGINEER. ADDITIONAL LAYERS OF MATERIALS SUCH AS GEOGRID MAY BE REQUIRED.

6. ALL ADJACENT WORK SHALL BE SUPERVISED BY CERTIFIED ARBORIST

ROOT AERATION MATTING (TYP) J-103 SCALE: NTS

**U**5

DRAWN: C.J.H. REV. NO

BASED ON PLANS PROVIDED BY BAY ENGINEERING

DESIGN: C.J.H. CHECKED: C.A.C.

1" = 30'07/02/2013

2. SUPER SILT FENCE MAY BE USED IN LIEU OF WELDED WIRE FOR TREE PROTECTION PROVIDED IT IS INSTALLED AND MAINTAINED AS A TREE PROTECTION MEASURE AND IS FENCE ONLY WITH APPROVAL AND AFTER ALL SITE WORK HAS BEEN COMPLETED.

2. RAM SHALL BE ANCHORED BY 12" LANDSCAPE NAILS @ 4' AVERAGE SPACING.

5. ALL SITE PREPARATION/GRADING TO BE DONE USING SSAT TO MINIMIZE ROOT DAMAGE.

Date: January 2014

CALE 1" = 30'

NATE: 07/02/2013

07/02/2013 SHEET NO: LJ-104

ate. <u>J</u>	anuary	2014				11	KEE	INVE	NTC	DRY A	AND R	EPLA	CEN	/IEN	T CALCULATIONS	Project: <u>Milkshake La</u>
*	DBH (above grade)			imate	Rating %	Rating	opy Radius )	Radius in Ft DBH)	(1-4)		Category	Required	wal	/ Arborist		
Tree	(Diameter at 4.5 fee	Common Name	Botanical Name	Age Es	Condition		Approx Canopy Radius (FT)	Critical Root Z (1.5 ft rad	Priority	Within Roadway (Y/N)	Replacement	Replacements	Removal	Removal By	Additional Notes	Condition Notes
83 84		cherry, black	Prunus serotina	23		Fair	14		2 4	NO NO	0.5	0.8	X	ļ	Vine cover (English ivy), crown dieback	Broken Limbs, Vines,
85			Prunus serotina Ulmus americana	33		Poor Fair	22		- <del>4</del> 2	(Artista)			1 X 1 X	<u> </u>	Leaning, broken limbs; topped from utility Heavy vine cover (English ivy)	Overhead Utility, Excessive Lean, Large DW (3"+), Vines,
86		1	Prunus serotina	25		Fair	10		3	A-A-A	0.5	0.4	7 X	<del> </del>	Vine cover (English ivy), crown dieback	Vines,
87		cherry, black	Prunus serotina	40		Fair	17	t	3	NO	3		∄ X	1	Leaning, vine cover (English ivy)	Vines,
88			Ulmus rubra	15		Fair	12		3		0.5	0.5	X	f	Vine cover (English ivy), broken limbs	Vines, Excessive Lean,
89	8	cherry, black	Prunus serotina	18	64	Fair	13		2	NO	0.5	0.6	X		Vine cover (English ivy)	One Sided, Suppressed, Vines,
90			Prunus serotina	33		Fair	18	1	3	1 - Y - Y - Y - Y - Y - Y - Y - Y - Y -	2		2 X		3-trunk, vine cover; broken limbs	Large DW (3"+), Broken Limbs, Vines,
91	11	pear, common	Pyrus communis	17	63	Fair	15	17	2	NO	0.5	0.8	X	-	tall specimen,  Twin with weak crotch, crown dieback,	Broken Limbs, Vines,
92	38	cherry, black	Prunus serotina	95	47	Poor	40	57	3	NO	3		3 X		heavy vine cover, broken limbs	Large DW (3"+), Vines, Large DW (3"+), Broken Limbs, Vines, Excessive
93		I	Prunus serotina	28		Fair	8		3	NO	0.5	0.5	X		Leaning, vine cover (English ivy)	Lean,
94			Prunus serotina	70		Fair	25		3	NO	3				Leaning, vine cover (English ivy)	Vines, Overhead Utility,
95		pine, eastern white	<u> </u>	45		Fair	15	. 1	2	NO	2		2 X	ļ	Broken limbs	One Sided, Broken Limbs, Vines, Overhead Utility,
96 97		pine, eastern white	f	50		Good	1		2	NO	$\frac{2}{1}$		2 X	<del>                                     </del>	Broken limbs	Vines,
98		pine, eastern white elm, spp.	Ulmus strobus	38 24		Fair Fair	14 12		3	NO NO	0.5	0.8	X	-	Broken limbs	One Sided, Broken Limbs, Vines, Overhead Utility, Vines, Overhead Utility,
99			Castanea mollissima	34		Fair	22		3	NO	1		) ^   X	+-	Severe crown dieback	One Sided, Large DW (3"+), Vines,
100		<u> </u>	Malus pumila	12		Fair	10		3	NO	0.5	0.5	200	$\vdash$	Broken limbs	Large DW (3"+), Trunk Decay,
101	21	cherry, black	Prunus serotina	53	66	Fair	25	32	2	NO	2	7	2 X	1	Broken limbs, vine cover	Broken Limbs, Vines, Overhead Utility,
102		pine, eastern white		23		Poor	12		4	1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	0.5	0.8	5 X		Crown dieback, heavy vine cover	Serious Decline,
103		<u> </u>	Catalpa speciosa	50		Fair	20	23	3	NO	1		X	<b> </b>	Crown dieback	Large DW (3"+), Vines, Serious Decline,
104 105		<u> </u>	Catalpa speciosa	57 77		Fair	18	i	2	NO	1		X	<b> </b>	Crown dieback	Small DW (1-2"), Weak Union, Vines,
105		L	Catalpa speciosa Prunus serotina	25		Good Fair	18	35 15	<del>- 2</del>	NO 00	0.5			<u> </u>	Vine cover (English ivy) Vine cover (English ivy)	Small DW (1-2"), Vines, Vines,
107		1	Catalpa speciosa	70		Good	20	32	2	NO	1 2		X X	╂	vine cover (English My)	Small DW (1-2"), Vines,
108			Catalpa speciosa	60		Fair	15	27	2	NO	2	1 2	2	X		One Sided, Small DW (1-2"), Vines,
109	15	cherry, black	Prunus serotina	38	56	Fair	18	23	3	NO	1		X	<u> </u>	Heavy vine cover (English ivy)	Vines, Excessive Lean,
110			Ulmus spp.	28		Fair	14	20	3	NO	1		X		Leaning, vine cover (English ivy)	Vines, Excessive Lean,
111	13	elm, spp.	Ulmus spp.	28	72	Good	16	20	2	NO	1		X	<b> </b>		Vines,
112	28	cherry, black	Prunus serotina	70	48	Poor	20	42	4	NO	3		3 X		Leaning, crown dieback, broken limbs Heavy vine cover (English ivy); topped by	Large DW (3"+), Root Damage/Decay, Vines, Overhead Utility, Excessive Lean,
113			Prunus serotina	40		Fair	12	24	3	NO	1		X		utility	Overhead Utility, Excessive Lean,
114		l'	Pinus strobus	20		Fair	10	12	3	NO	0.5		X	<u> </u>	poor form	Vines,
115 116			Prunus serotina Prunus serotina	55 30		Fair Fair	18 15	33 18	্ব ব	NO NO	4	- 4	X	<del> </del>	Vine cover (English ivy) Leaning, broken limbs	Vines, Overhead Utility, Trunk Decay, Vines, Overhead Utility,
117			Pyrus calleryana	15		Fair	10	15	3	NO	0,5	n r	X	<u> </u>	Leaning, broken minos	Trunk Decay, Vines, Overhead Utility,
		, , , , , , , , , , , , , , , , , , , ,	, yruo bano, yunu	, ,		<u> </u>			Ť		5,0		1	<u> </u>		Large DW (3"+), Trunk Decay, Vines, Overhead
118			Acer rubrum	67		Fair	18	36	3	NO	2	2	<u> </u>		Vine cover (English ivy)	Utility,
119 120		cherry, black pine, eastern white	Prunus serotina	50 45		Poor Fair	18 12	30 27	4	NO NO	2		X	<u> </u>	Severe crown dieback	Overhead Utility, Serious Decline, Small DW (1-2"), Vines, Overhead Utility,
121		Maria	Robinia pseudoacacia	32		Fair	16	18	2	NO	1 1	- 4	X	<del>                                     </del>	Leaning, vine cover (English ivy)	Overhead Utility,
122		pine, eastern white	<u> </u>	28		Fair	12	17	3	NO	0.5	0.5	21	╁──	Broken limbs	One Sided, Broken Limbs, Vines, Overhead Utility,
123		<u></u>	Prunus serotina	30		Poor	12	20	3	NO	1	1	Х	†	Leaning, broken leader	Trunk Decay, Broken Limbs, Excessive Lean,
124			Quercus acutissima	23		Fair	18	24	2	NO	1		Х		Crown dieback, vine cover (English ivy)	Broken Limbs, Stressed, Vines, Overhead Utility,
125	12	elm, American	Ulmus americana	20	63	Fair	15	18	3	NO	1	1	X		severe vines	Vines, Large DW (3"+), Trunk Decay, Vines, Excessive
126			Robinia pseudoacacia	34		Poor	14	20	4	NO	1		X			Lean,
127			Pyrus communis	17		Fair	12	20	3	NO	2	2	24		Broken limbs	Trunk Decay, Broken Limbs, Weak Union,
128 129		7.	Prunus serotina	23		Good Good	i	23 11	2	NO NO	0.5		X	1	3-trunk	Weak Union,
130		mulberry, spp. pine, eastern white	Morus spp. Pinus strobus	30		Good	1	18	<u>- ح</u>	NO	U.3	U.E	X	<u> </u>		Weak Union,
131		pine, eastern white		30		Good	ł I	18	2	NO			X			
132		pine, eastern white		28	73	Good			3		0.5	0.5	X	<b>†</b>		
133	10	ash, white	Fraxinus americana	16	69	Fair	13	15	2	NO	0.5	0.5	X		Some crown dieback	Small DW (1-2"), Stressed,
134			Fraxinus americana	18		Fair	12	15	3	NO	0.5	0.5	X	<u> </u>	Crown dieback, broken limbs	Serious Decline,
135 136		catalpa, northern pine, eastern white	Catalpa speciosa	43 25		Fair Fair	15 10	20 15	3	NO NO	0.5	0.5	X	<del> </del>	Severe crown dieback	One Sided, Stressed, Serious Decline, Included Bark, Weak Union,
137		pine, eastern white	L	20		Fair	10	12	3		0.5		X	-	Crown dieback	Small DW (1-2"), Stressed,
138		ash, white	Fraxinus americana	16		Fair	13	14	2	NO	0.5	San	X	<del>                                     </del>		Vines,
139	9	ash, white	Fraxinus americana	16	63	Fair	12	14	2	NO	0.5	0.5	X			
140		ash, white	Fraxinus americana	18		Fair	12	15	3	NO	0.5		X			
141			Fraxinus americana	19		Fair	15	17	3		0.5	0.5	X	<u> </u>	Crown dieback	Weak Union, Stressed, Vines,
142	14	cherry, black	Prunus serotina	35	აგ	Poor	U	21	4	NO	1			X	severe lean over adjacent yard and utility	Overhead Utility, Serious Decline, Excessive Lean,
	······		<u> </u>	<u> </u>	· · · · · · · · · · · · · · · · · · ·	L		ГОТА	LS:	10		109.5	89	111		
																**************************************

# TREE REPLACEMENT NOTE:

- 110 REPLACEMENT TREES REQUIRED FOR TREES PROPOSED TO BE REMOVED BY CONSTRUCTION
- 49 ADDITIONAL REPLACEMENT TREES REQUIRED FOR MITIGATION
- OF TREES PREVIOUSLY REMOVED
- 159 TOTAL REPLACEMENT TREES REQUIRED

T	DBH				<u> </u>	T	(C)	CRZ		Tre	e Replaci	ment		Ī		T
Tree #	(Diameter at 4.5 feet above grade)	Common Name	Botanical Name	Age Estimate	Condition Rating %		Approx Canopy Radius (FT)	Critical Root Zone Radius in Ft (1.5 ft radius/in DBH)	Priority (1-4)	Within Roadway (Y/N)	Replacement Category	Replacements Required	Removal	Removal By Arborist	Additional Notes	Condition Notes
1	24	spruce, Norway	Picea abies	46	75	Good	17	36	1	NO	2	0			Some vine cover (bittersweet, poison ivy) Damaged, rotting trunk; copper cultivar, significant upper crown decline in 1 half, needs restoration prune, air layered limb,	Small DW (1-2"), Vines,
2		1 ' ' '	Fagus sylvatica	111	J	Fair	45	78	1	NO	3		M		large trunk decay on declining side, english ivy at base, frass,	Large DW (3"+), Trunk Decay, Broken Limbs, Mechanical Damage,
3	44	pecan	Carya illinoinensis	105	<b> </b>	Fair	40	66		NO	3	0			large broken leader (14")  Trunk cavity at base, further inspection	Large DW (3"+), Broken Limbs, Vines,
4 5		pecan spruce, Norway	Carya illinoinensis Picea abies	90	ł	Fair Good	28 17	57 21	2	NO NO	3	0		ļ	required Heavy vine cover (English ivy)	One Sided, Trunk Decay, Basal Decay, Small DW (1-2"), Vines,
6	7	boxelder	Acer negundo	12	63	Fair	15	11	i	NO	0.5	Ō			Vine cover (English ivy)	One Sided, Vines,
8		redcedar, eastern spruce, Norway	Juniperus virginiana Picea abies	31	1	Fair Fair	15 18	17 24	l	NO NO	0.5	0	1		Vine cover (English ivy), broken limbs Some vine cover (English ivy)	Broken Limbs, Weak Union, Suppressed, Vines, Vines,
9	21	spruce, Norway	Picea abies	42	70	Good	20	32	2	NO	2	0			Some vine cover (English ivy) Some crown dieback; 23, 8, crown	Vines,
10			Ulmus spp.	50	į.	Fair	28	30		NO	3	3	X		decline\thin crown,	Large DW (3"+), Vines,
12			Picea abies Picea abies	24 32	I	Fair Good	16 19	18 24		YES YES		0	X			One Sided, Vines, Vines,
13	30	maple, red	Acer rubrum	78	63	Fair	27	45	3	NO	3	3	х		Some vine cover (English ivy)	Large DW (3"+), Broken Limbs, Weak Union, Vine
14 15		oak, southern red dogwood, flowering	Quercus falcata	33 20		Good Fair	29 14	33 11	1	YES NO	0.5			Х	Some vine cover (English ivy); decline	Full Crown, Small DW (1-2"), Stressed, Vines,
				1					3				1		Some vine cover (English tvy), decline	One Sided, Large DW (3"+), Stressed, Vines,
16	7	dogwood, flowering hornbeam,	Cornus florida	20	55	Fair	14	11	3	NO	0.5	0.5		Х	· · · · · · · · · · · · · · · · · · ·	Excessive Lean, One Sided, Small DW (1-2"), Trunk Decay, Branc
17 18		American pine, eastern white	Carpinus caroliniana Pinus strobus	28 63	<b>t</b> .	Fair Fair	20 21	17 44	1	NO NO	0.5	0			low branches poor vigor, thin crown	Decay, Weak Union, Vines, Large DW (3"+), Broken Limbs, Stressed, Vines,
19	30	oak, willow	Quercus phellos	62	70	Good	34	45	1	NO	3	0				Full Crown, Large DW (3"+), Vines,
20 21		maple, red magnolia, southern	Acer rubrum Magnolia grandiflora	58 19	<u> </u>	Poor Fair	25 16	35 18	4	NO NO	1 1	2	1	X	Broken leader air layered,	Broken Limbs, Weak Union, Serious Decline, One Sided, Excessive Lean,
22		holly, American				Fair	10	27	2		2	١ .			Broken leader on one twin; damage from failed maple, thin crown,	Included Bark, Weak Union, Vines,
23		oak, southern red	llex opaca Quercus falcata	30		Fair	19 30	30	2 1	NO	2	0		<u></u>	Heavy vine cover (English ivy)	One Sided, Large DW (3"+), Weak Union, Vines,
24 25		holly, American oak, pin	llex opaca Quercus palustris	13 57		Fair Good	10 30	12 44	2	NO NO	0.5	0	<u> </u>			Included Bark, Weak Union, Vines, Large DW (3"+), Weak Union, Vines,
26	9	holly, American	llex opaca	15	72	Good	13	14	2	NO	0.5	0				Vines,
27 28		holly, American oak, willow	llex opaca Quercus phellos	17 57	<u> </u>	Good Good	14 30	15 41	1	NO NO	0.5	0	<u> </u>		Some vine cover (English ivy)	Full Crown, Vines, One Sided, Vines,
29	31	oak, willow	Quercus phellos	66	70	Good	30	47	1	NO	3	0			Vine cover (English ivy) & broken limbs	One Sided, Large DW (3"+), Vines,
30 31		<u></u>	Acer rubrum Acer rubrum	28 22		Fair Fair	13 15	18 14	3		0.5	0	1		Cavity	One Sided, Small DW (1-2"), Weak Union, One Sided, Trunk Decay, Basal Decay,
32	7	hornbeam, American	Carpinus caroliniana	18	61	Fair	12	11	2	NO	0.5	n				One Sided, Excessive Lean,
1	<del></del>	hornbeam,	<del> </del>													
33	15	American hornbeam,	Carpinus caroliniana	38	50	Fair	20	23	3	NO	1	0				Included Bark, Weak Union, Stressed,
34 35		American dogwood, flowering	Carpinus caroliniana Cornus florida	30 20		Fair Fair	12 12	18 11	3	NO NO	0.5	0				One Sided, Trunk Decay, Stressed, Vines, One Sided, Small DW (1-2"), Trunk Decay, Vines,
	· · · · · · · · · · · · · · · · · · ·		<del></del>													Included Bark, Weak Union, Stressed, Serious
36 37		dogwood, flowering holly, American	Cornus florida flex opaca	23 17		Fair Good	13 15	17 15	3 2		0.5	0	1		dead leader	Decline, Excessive Lean, Vines,
38 39			llex comuta Quercus falcata	13 26		Good Good		21 27	2	NO NO	2		Х		3-trunk; leaves entire, Burford vine cover (English ivy), possibly topped	Vines, Vines,
40	8	dogwood, flowering	Cornus florida	23	73	Good	15	12		YES	0.5	0	X		vine cover (English IVy), possibly topped	Small DW (1-2"), Vines,
41 42		dogwood, flowering magnolia, southern		17		Fair Fair	10 12	9 17	2	5 5 5	0.5	0	X	Х	vine cover (English ivy); twin	One Sided, Vines, Weak Union, Stressed, Vines,
43	38	pecan	Carya illinoinensis	88		Fair	40	57		NO	3		1			One Sided, Weak Union, Vines,
44 45		I'	Carya illinoinensis Carya illinoinensis	50 95		Good Good		30 60	1	NO NO	$\frac{2}{3}$	0	<u> </u>			One Sided, Suppressed, Full Crown, Vines,
46	31	pecan	Carya illinoinensis	78	63	Fair	25	47	2	NO	3	0			Lightning strike; broken limbs	One Sided, Broken Limbs, Vines, Mechanical Damage,
47	15	pecan	Carya illinoinensis	38	75	Good	20	23	1	NO	1	1	Х		2,5,44.1.9 04.1.0, 0.04.0.1.111100	Vines,
48 49		1 -	Koelreuteria paniculata Pyrus calleryana	18 15		Good Good		14 15	3	NO NO	0.5 0.5		X			Weak Union,
50 51		. <u></u>	Robinia pseudoacacia Malus pumila	66 23		Poor Fair	20 13	45 27	4	NO YES	3	3	X		Severe crown dieback, broken limbs twin	Weak Union, Serious Decline, Trunk Decay, Broken Limbs,
52	7	pear, Callery	Pyrus calleryana	11	69	Fair	12	11	3	YES	0,5	0	X		(Witt	Weak Union,
53 54		locust, black maple, red	Robinia pseudoacacia Acer rubrum	18 31		Good Poor	12 12	11 17	2	NO NO	0.5 0.5		Х		Broken limbs Broken leader	Small DW (1-2"), Weak Union,
十	***************************************											-,0	<b></b>			Large DW (3"+), Trunk Decay, Branch Decay,
55	<del></del>		Malus pumila	13		Fair	15	17	3	10 10 10 to	1	1	X		Broken limbs, weak crotch Trunk cavity/ large decay area, crown	Broken Limbs, Weak Union, Vines,
56 57		boxelder pecan	Acer negundo Carya illinoinensis	79 38		Poor Good	35 25	69 23	3 2		3	3	X		dieback, vine cover	Trunk Decay, Branch Decay, Stressed, Vines, Vines,
58	10	magnolia, southern	Magnolia grandiflora	16	72	Good	14	15	2	NO	0.5	0.5	1			
59 60		<u></u>	Ulmus americana Ulmus americana	54 46		Good Good	33 27	38 32	1	NO YES	2	0	X			Full Crown, Vines, Large DW (3"+), Branch Decay, Vines,
61	13	honeylocust	Gleditsia triacanthos Allanthus altissima	25 22	66	Fair Fair	18 18	20 24	3	NO NO	1	1	X		Some vine cover (English ivy)  Crown dieback	Small DW (1-2"), Vines, Trunk Decay, Weak Union, Vines,
63		11	Carya illinoinensis	85		Good	34	57		NO	3	0			Crown dieback	Trunk Decay, Weak Union, Vines,  Trunk Decay, Broken Limbs, Vines,
64 65			Catalpa speciosa Castanea mollissima	63 42		Fair Fair	16 30	30 32		NO NO	2	2	X		vine cover (poison ivy); crown dieback	Branch Decay, Vines, One Sided, Large DW (3"+),
十															Dualine Start -	One Sided, Small DW (1-2"), Broken Limbs,
66 67		<u>1 </u>	Quercus falcata Robinia pseudoacacia	38 37		Fair Fair	20 20	36 21	3	NO NO	1	2 1	X		Broken limbs Broken limbs, vine cover (grape)	Stressed, Vines, Stressed, Vines,
86	8	osage-orange	Maclura pomifera	18	61	Fair	14	12	3	NO	0.5	0,5	Х			Broken Limbs,
69		1 7	Prunus serotina	43		Fair	15	26	3		1	0			Broken limbs	Large DW (3"+), Broken Limbs, Weak Union, Vine
70  71		11	Quercus phellos Quercus phellos	26 17		Fair Fair	15 12	21 12	3	NO NO	0.5	0	•		Broken limbs\leader	One Sided, Large DW (3"+), Broken Limbs, Vines One Sided, Large DW (3"+), Broken Limbs, Vines
72	8	oak, willow	Quercus phellos	17	70	Good	12	12	2	NO	0.5	0				Vines,
73	11	cherry, black	Prunus serotina	28		Fair	12	17	3	NO	0.5	0,5		Х	Crown dieback, heavy vine cover; poor	One Sided, Stressed, Vines, Excessive Lean,
74 75		1	Prunus serotina Prunus serotina	48 43		Fair Fair	14 15	29 26	3	NO NO	2	0 1		Х	form Broken limbs; decline	Large DW (3"+), Vines, Large DW (3"+), Vines,
76	14	elm, American	Ulmus americana	30	66	Fair	24	21		NO	1	1		X	Some vine cover (poison ivy)	Broken Limbs, Vines,
77 78			Prunus serotina Prunus serotina	38 23		Good Fair	25 10	23 14		YES YES			X			Large DW (3"+), Vines, Vines, Excessive Lean,
79	23	cherry, black	Prunus serotina	50	69	Fair	25	35	2	NO	2	2		Х		Vines, Overhead Utility,
80 81			Ailanthus altissima Juniperus virginiana	18 20		Fair Good	12 9	12 11		NO NO	0.5 0.5	0.5 0.5	Х	Х		Overhead Utility, Small DW (1-2"), Vines,
011			p-=+-wv +H SHBOHU	. ~~!	ا ۱		~1	* 1 [	- [			1000		ł		grant contract to the state of

DAVEY

RESOURCE GROUP

A Division of The Davey Tree Expert Company